

Restoration and reordering project timeline

Period	Activity	Status
2018	Q1 At the suggestion of the Vicar, a small group was invited to form the Restoration and Reordering Project Group (RRPG). This group meets every month.	✓
	Q2 Initial meeting with representatives of the Diocese Advisory Committee (DAC) at St Lawrence. Advice from DAC heating advisor. Visits to some 20 churches to view extent of restoration and reordering. Productive searches in Gloucestershire Archives for historic reordering documents; coring of church floor; initial advice from an architect.	✓
	Q3 Ground Penetrating Radar (GPR) survey carried out. Preparing for consultation including development of potential options. Agreement from the PCC to proceed with consultation. Project group expanded to ten members.	✓
	Q4 An Initial Consultation tool place in October when four presentations were given to the members of St Lawrence church. Members were invited to complete a questionnaire addressing objectives and preferences for the future of the church related to worship, events, the building and supporting facilities.	✓
2019	Q1 A summary report on the Initial Consultation was issued A Statement of Need was developed through several iterations with advice from the DAC. A Statement of Significance was prepared by our archaeologist.	✓
	Q2 The Statements of Need and Significance were agreed with the PCC and submitted to the DAC officers. The DAC senior churches officer visited the church and cottage and advised on initial proposals. A brief was prepared for an architect to develop outline designs. Several architects visited the church and a shortlist was prepared. Long list of architects invited to submit Expressions of Interest	✓
	Q3 Architects to make presentations to an interview panel. A recommendation from the panel to be made to PCC. Architect appointed and commences feasibility study.	Ongoing
	Q4 Architect presents proposals to the RRPG and subsequently to the PCC Submission of proposals to the DAC for review and comment	Planned
2020	Q1 Start consultation with church members, the wider community and statutory bodies	Planned
	Q2 Analysis of the consultation and report Confirm / amend proposals following consultation Develop funding plan	Planned
	Q3 PCC to approve restoration and reordering proposals Fund raising to supplement existing designated funds	Planned
	Q4 Faculty & planning applications	Planned